

Lowndes County
Board of Commissioners
Bill Slaughter, Chairman



Joyce E. Evans, District 1
Scott Orenstein, District 2
Mark Wisenbaker, District 3
Demarcus Marshall, Ph.D. District 4
Clay Griner, District 5

Post Office Box 1349 • Valdosta, GA 31603-1349 • Phone (229) 671-2400 • Fax (229) 245-5222

November 23, 2020

The Honorable Geoff Duncan
Office of the Lieutenant Governor
240 State Capitol
Atlanta, GA 30334

Dear Lt. Governor Duncan,

As Chairman of the Southern Georgia Region Citizens Review Panel for the Transportation Act, I submit this report in pursuant to O.C.G.A. § 48-8-251.

Enclosed is the update from the Southern Georgia Region Citizens Review Panel consisting of a letter from Mr. Kenneth Franks, State TIA Administrator. Also included is a copy of the Annual Status Report and minutes of the meetings for calendar year 2020. All meetings were held in Nashville, Georgia.

The Transportation Act has been very beneficial to the Southern Georgia Region. We will be able to complete transportation projects for our region that may have never been completed.

We are very excited about revenue collections to date. The Southern Georgia Region has collected \$112,663,704.00 through September of calendar year 2020, that is 15.1% above the baseline projections; a positive sign that the economy in Georgia is doing very well. We have completed 42 projects in the Southern Georgia Region, 24 are currently under construction, and 47 are in preconstruction.

I would like to thank Mr. Kenneth Franks and his staff, for all of the information and support they have provided the Citizens Review Panel as we undertake the duties and responsibilities required of our positions.

Respectively submitted,

A handwritten signature in black ink, appearing to read "Bill Slaughter", written in a cursive style.

Bill Slaughter, Chairman
Southern Georgia CRP

Lowndes County
Board of Commissioners
Bill Slaughter, Chairman



Joyce E. Evans, District 1
Scott Orenstein, District 2
Mark Wisenbaker, District 3
Demarcus Marshall, Ph.D. District 4
Clay Griner, District 5

Post Office Box 1349 • Valdosta, GA 31603-1349 • Phone (229) 671-2400 • Fax (229) 245-5222

November 23, 2020

The Honorable David Ralston
Speaker of the Georgia House of Representatives
332 State Capitol
Atlanta, GA 30334

Dear Speaker Ralston,

As Chairman of the Southern Georgia Region Citizens Review Panel for the Transportation Act, I submit this report in pursuant to O.C.G.A. § 48-8-251.

Enclosed is the update from the Southern Georgia Region Citizens Review Panel consisting of a letter from Mr. Kenneth Franks, State TIA Administrator. Also included is a copy of the Annual Status Report and minutes of the meetings for calendar year 2020. All meetings were held in Nashville, Georgia.

The Transportation Act has been very beneficial to the Southern Georgia Region. We will be able to complete transportation projects for our region that may have never been completed.

We are very excited about revenue collections to date. The Southern Georgia Region has collected \$112,663,704.00 through September of calendar year 2020, that is 15.1% above the baseline projections; a positive sign that the economy in Georgia is doing very well. We have completed 42 projects in the Southern Georgia Region, 24 are currently under construction, and 47 are in preconstruction.

I would like to thank Mr. Kenneth Franks and his staff, for all of the information and support they have provided the Citizens Review Panel as we undertake the duties and responsibilities required of our positions.

Respectively submitted,

A handwritten signature in black ink, appearing to read "Bill Slaughter".

Bill Slaughter, Chairman
Southern Georgia CRP



Russell R. McMurry, P.E., Commissioner
One Georgia Center
600 West Peachtree Street, NW
Atlanta, GA 30308
(404) 631-1000 Main Office

November 17, 2020

Citizen's Review Panel (CRP) Members
Mr. Bill Slaughter, Chairman
Southern Georgia Special District

RE: Transportation Investment Act (TIA) of 2010

Dear Citizen's Review Panel Members:

The Georgia Department of Transportation (the Department) presents the attached update through calendar year 2020 on the Transportation Investment Act of 2010 for the Southern Georgia Special District. Also attached is a summary for the completed projects in the region within the last year. This summary can be utilized in the determination of benefits by the CRP for completed projects. The Transportation Investment Act of 2010 legislation requires submittal of an annual report by the CRP to the legislators by December 15th each year.

As of this letter, 42 TIA projects have been completed in Southern Georgia, 24 are currently under construction, and 47 are in preconstruction. The latest revenue collections for Southern Georgia are 15.1 % higher than originally anticipated.

We are closely coordinating with all local governments to ensure successful delivery of the program. The Department remains committed to the people of Southern Georgia for showing our state how to take an active role in its transportation future.

This update is provided to you for your information. Please let me know if you need further information regarding the TIA 2010 Program.

Sincerely,

A handwritten signature in blue ink, appearing to read 'Ken Franks', is written over a light blue circular stamp.

Kenneth Franks
State TIA Administrator

Enclosure: Annual Report and CRP Meeting Minutes

cc: Diana Pope, Georgia State Finance and Investment Commission
Lisa Cribb, ATTN: Corey Hull, Southern Georgia Regional Commission

**Southern Georgia
Annual Project Status Report**
Status on November 6, 2020

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-001	Atkinson	PI-0016170	US 441 Sidewalk Improvements	Construction	Local Let
01	SGRC-003	Atkinson	PI-0016172	Springhead Road Widen and Resurface Phase 1	Complete	TIA Let
01	SGRC-004	Atkinson	PI-0016173	Springhead Road Widen and Resurface Phase 2	Complete	TIA Let
01	SGRC-005	Atkinson	PI-0016174	Springhead Road Widen and Resurface Phase 3	Complete	TIA Let
01	SGRC-006	Atkinson	PI-0016175	Bostwick Street Paving	Complete	Local Let
01	SGRC-007	Atkinson	PI-0016176	McCranie Ave Paving	Complete	Local Let
01	SGRC-008	Atkinson	PI-0016177	Florida Road Paving	Complete	Local Let
01	SGRC-009	Atkinson	PI-0016178	School Road Paving	Complete	Local Let
01	SGRC-010	Bacon	PI-0016179	Industrial Park Roads Resurfacing Bundle	Complete	TIA Let
01	SGRC-011	Bacon	PI-0016180	Douglas Street Resurfacing	Complete	TIA Let
01	SGRC-014	Bacon	PI-0016183	Corinth Church Road Resurfacing	Construction	TIA Let
01	SGRC-015	Bacon	PI-0016184	Ten Mile Church Road Resurfacing	Construction	TIA Let
01	SGRC-016	Bacon	PI-0016185	Cumberland Road Resurfacing	Construction	TIA Let
01	SGRC-022	Ben Hill	PI-0016191	Appomattox Road Resurfacing	Complete	TIA Let
01	SGRC-023	Ben Hill	PI-0016192	Evergreen Road Resurfacing - Fitzgerald	Inactive	TIA Let
01	SGRC-024	Berrien	PI-0016193	West Lenox Road Widen and Resurface	Complete	Local Let
01	SGRC-025	Berrien	PI-0016194	Lenox-Alapaha Highway Widen and Resurface	Design	Local Let
01	SGRC-026	Berrien	PI-0016195	Coy Hancock Road Resurfacing	Design	Local Let
01	SGRC-027	Berrien	PI-0016196	Garner Road Widen and Resurface	Complete	Local Let
01	SGRC-029	Brantley	PI-0016197	Roberson Street Widen and Resurface	Complete	Local Let
01	SGRC-031	Brantley	PI-0016199	Velie Street Paving	Construction	Local Let
01	SGRC-032	Brantley	PI-0016200	Cannon Street Resurfacing	Complete	Local Let
01	SGRC-034	Brooks	PI-0016202	Webster Road Sidewalks and Drainage Improvements	Design	TIA Let
01	SGRC-035	Brooks	PI-0016203	Barwick Road Sidewalks and Drainage Improvements	Design	TIA Let
01	SGRC-036	Brooks	PI-0016204	N. Highland Street Sidewalks and Drainage Improvements	Design	TIA Let
01	SGRC-037	Brooks	PI-0016205	N. MLK Street Sidewalks	Design	TIA Let
01	SGRC-038	Brooks	PI-0016206	S. Court Street Sidewalk	Design	TIA Let

**Southern Georgia
Annual Project Status Report**
Status on November 6, 2020

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-039	Charlton	PI-0016207	River Road Resurfacing	Complete	Local Let
01	SGRC-041	Charlton	PI-0016208	Tower Street Resurfacing and Drainage Improvements	Construction	Local Let
01	SGRC-042	Charlton	PI-0016209	Tower Street Paving and Drainage Improvements	Construction	Local Let
01	SGRC-043	Charlton	PI-0016210	Homeland Park Road Bridge Replacement	Complete	Local Let
01	SGRC-044	Charlton	PI-0016211	Bowery Lane Widening and Resurfacing	Construction	TIA Let
01	SGRC-045	Charlton	PI-0016212	Broadway Resurfacing	Construction	TIA Let
01	SGRC-046	Charlton	PI-0016213	Paxton Road Resurfacing	Construction	TIA Let
01	SGRC-047	Clinch	PI-0016214	Oak Lane Resurfacing	Design	Local Let
01	SGRC-050	Clinch	PI-0016216	Frank Sessoms Memorial Hwy/Cogdell Hwy Resurfacing	Complete	TIA Let
01	SGRC-051	Clinch	PI-0016217	Cogdell Hwy/Sandy Bottom Road Resurfacing	Complete	TIA Let
01	SGRC-052	Clinch	PI-0016218	Lightsey Street Resurfacing	Construction	TIA Let
01	SGRC-053	Clinch	PI-0016219	Mill Street Resurfacing	Construction	TIA Let
01	SGRC-054	Clinch	PI-0016220	Peach Street Resurfacing	Complete	Local Let
01	SGRC-055	Clinch	PI-0016221	Elna Street Resurfacing	Complete	Local Let
01	SGRC-056	Clinch	PI-0016222	Wheeler Street Resurfacing	Complete	Local Let
01	SGRC-057	Clinch	PI-0016223	Beacon Light Replacement at Homerville Airport	Finance Closed	Local Let
01	SGRC-058	Clinch	PI-0016224	Virginia Avenue Resurfacing	Complete	Local Let
01	SGRC-059	Clinch	PI-0016225	Wiregrass Street Resurfacing	Complete	Local Let
01	SGRC-060	Clinch	PI-0016226	Magnolia Street Resurfacing	Complete	Local Let
01	SGRC-061	Clinch	PI-0016227	Orange Street Resurfacing	Complete	Local Let
01	SGRC-062	Clinch	PI-0016228	Dovie Lane/Wiregrass Street Ext. Resurfacing	Complete	Local Let
01	SGRC-063	Clinch	PI-0016229	Reddick Street Resurfacing	Complete	Local Let
01	SGRC-064	Clinch	PI-0016230	Brown Street Resurfacing	Complete	Local Let
01	SGRC-065	Clinch	PI-0016231	Tomlinson Street Resurfacing	Complete	Local Let
01	SGRC-066	Clinch	PI-0016232	Old Pearson Road Resurfacing	Complete	Local Let
01	SGRC-067	Clinch	PI-0016233	Battle Street Resurfacing	Complete	Local Let
01	SGRC-070	Clinch	PI-0016234	Gaskins Street Resurfacing	Complete	Local Let

**Southern Georgia
Annual Project Status Report**
Status on November 6, 2020

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-073	Coffee	PI-0016236	Harvey Vickers Road Widening and Resurface	Construction	TIA Let
01	SGRC-074	Coffee	PI-0016237	Rebecca S Waldron Road Widen and Resurface	Complete	TIA Let
01	SGRC-075	Coffee	PI-0016238	Wendell Sears Road Widen and Resurface	Complete	TIA Let
01	SGRC-076	Coffee	PI-0016239	Wray Road Widen and Resurface	Construction	TIA Let
01	SGRC-079	Coffee	PI-0016242	Sinkhole Road Widen and Resurface	Complete	TIA Let
01	SGRC-080	Coffee	PI-0016243	Warren Carter Road/Hillcrest Road Widen and Resurface	Construction	TIA Let
01	SGRC-090	Coffee	PI-0016252	N. Liberty Street Resurfacing	Construction	TIA Let
01	SGRC-072	Coffee	PI-421345-	SR 32 from west of CR 296 east to the West City Limits of Douglas	Construction	GDOT - OPD Let
01	SGRC-091	Cook	PI-0016253	Alabama Road Truck Route Improvements	Design	Local Let
01	SGRC-093	Cook	PI-0016255	Turn Lanes at New Recreation Facility on SR 37	Design	Local Let
01	SGRC-094	Cook	PI-0016256	Antioch Road Resurfacing	Complete	TIA Let
01	SGRC-096	Cook	PI-0016258	Taylor Street Paving	Design	Local Let
01	SGRC-097	Cook	PI-0016259	E. Revels Street Paving	Design	Local Let
01	SGRC-098	Cook	PI-0016260	Lovett Street Sidewalks and Resurfacing	Construction	Local Let
01	SGRC-099	Cook	PI-0016261	Elm Street Sidewalks and Resurfacing	Construction	Local Let
01	SGRC-100	Echols	PI-0016262	John Hampton Road Paving	Design	Local Let
01	SGRC-101	Irwin	PI-0016263	Osierfield Drive Widen and Resurface	Complete	TIA Let
01	SGRC-102	Irwin	PI-0016264	Evergreen Road Widen and Resurface	Complete	TIA Let
01	SGRC-103	Irwin	PI-0016265	Cherry Street Resurfacing and Drainage Improvements	Design	Local Let
01	SGRC-104	Irwin	PI-0016266	Fifth Street Ext. Paving	Design	Local Let
01	SGRC-105	Lanier	PI-0016267	River Road Widen and Resurface	Complete	TIA Let
01	SGRC-106	Lanier	PI-0016268	Boyette Road Widen and Resurface	Design	TIA Let
01	SGRC-107	Lanier	PI-0016269	Giddens Road/Royals Road Resurface	Design	TIA Let
01	SGRC-109	Lowndes	PI-0010297	I-75 @ SR 31 - Phase II (Exit 11)	Design	GDOT - OPD Let
01	SGRC-113	Lowndes	PI-0016274	Clyattstone Road/Simpson Lane Paving and Drainage Improvements	Construction	Local Let
01	SGRC-115	Lowndes	PI-0016276	Hightower Road/Cooper Road NE Paving and Drainage Improvements	Design	Local Let
01	SGRC-116	Lowndes	PI-0016277	Hickory Grove Road Bridge Replacement	Complete	Local Let

**Southern Georgia
Annual Project Status Report**

Status on November 6, 2020

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
01	SGRC-123	Lowndes	PI-0016284	New Air Traffic Control Tower at Valdosta Regional Airport	Design	Local Let
01	SGRC-130	Pierce	PI-0016291	City of Patterson Resurfacing Bundle Phase 1	Construction	TIA Let
01	SGRC-131	Pierce	PI-0016292	City of Blackshear Session Hill Resurfacing Bundle	Construction	Local Let
01	SGRC-133	Pierce	PI-0016294	Ware Street Widen and Resurface	Complete	TIA Let
01	SGRC-134	Pierce	PI-0016295	St. Johns Church Road Widen and Resurface	Construction	TIA Let
01	SGRC-142	Tift	PI-0016302	8th Street Widening for Turn Lane	Design	TIA Let
01	SGRC-143	Tift	PI-0016303	2nd Street Resurfacing	Construction	TIA Let
01	SGRC-148	Turner	PI-0016308	City of Ashburn Resurfacing Bundle and Sidewalk Improvements	Design	Local Let
01	SGRC-149	Turner	PI-0016309	Hobby Road Paving	Planning	TIA Let
01	SGRC-153	Ware	PI-0016312	Albany Avenue Widen and Resurfacing	Design	Local Let
02	SGRC-002	Atkinson	PI-0016171	Cogdell Road Widen and Resurface	Inactive	TIA Let
02	SGRC-012	Bacon	PI-0016181	Johnson Lake Road Widening and Safety Improvements	Inactive	TIA Let
02	SGRC-013	Bacon	PI-0016182	SR 32 Passing Lanes Between Alma to Douglas	Design	TIA Let
02	SGRC-017	Ben Hill	PI-0016186	Bethlehem Church Road Bridge at House Creek Bridge Replacement	Inactive	TIA Let
02	SGRC-018	Ben Hill	PI-0016187	Bethlehem Church Road Bridge at Otter Creek Bridge Replacement	Inactive	TIA Let
02	SGRC-019	Ben Hill	PI-0016188	Peachtree Road Corridor Realigning, Widening, and Intersection Improvements	Design	TIA Let
02	SGRC-020	Ben Hill	PI-0016189	Evergreen Road Resurfacing - Ben Hill	Inactive	TIA Let
02	SGRC-021	Ben Hill	PI-0016190	Fitzgerald Perimeter Roads Improvements (Widen, Resurface, C/G)	Inactive	TIA Let
02	SGRC-033	Brooks	PI-0016201	DeVane Road Bridge Replacement, Widen and Resurface	Design	TIA Let
02	SGRC-040	Charlton	PI-0000821	SR 40 from SR40 Conn to 0.36 mi east of May Bluff Rd	Design	GDOT - OPD Let
02	SGRC-049	Clinch	PI-422390-	SR 89/US441 from Orange St in Homerville to CR 101/Cowart Rd	Design	TIA Let
02	SGRC-071	Coffee	PI-0016235	Bud Hutcheson Road Paving	Design	Local Let
02	SGRC-078	Coffee	PI-0016241	Hwy 149/Youngie Fussell Road/Bridgetown Road Widen and Resurface	Inactive	TIA Let
02	SGRC-092	Cook	PI-0016254	Tillman Road Bypass Phase 3 Improvements	Inactive	TIA Let
02	SGRC-095	Cook	PI-0016257	Valdel Road Resurfacing	Inactive	TIA Let
02	SGRC-110	Lowndes	PI-0016271	Old 41 N. Widening	Design	Local Let
02	SGRC-124	Lowndes	PI-0016285	Old Clyattville Road Widening - Valdosta	Design	Local Let

**Southern Georgia
Annual Project Status Report**

Status on November 6, 2020

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
02	SGRC-126	Lowndes	PI-0016287	S Patterson Street at Griffin Avenue Intersection and Drainage Improvements	Design	Local Let
02	SGRC-127	Lowndes	PI-0016288	St Augustine Road at Gornto Road Intersection and Drainage Improvements	Design	TIA Let
02	SGRC-129	Lowndes	PI-0016290	Baytree Road at Gornto Road Intersection and Signal Improvements	Design	Local Let
02	SGRC-132	Pierce	PI-0016293	Pierce County Horseshoe Road/Fletcher Road Area Resurfacing Bundle	Inactive	TIA Let
02	SGRC-136	Pierce	PI-0016297	US 84 Intersection and Signal Improvements from County Farm Road to New School Road	Design	TIA Let
02	SGRC-137	Tift	PI-0016298	Upper Ty Ty Road Bridge Replacement over Little River	Design	Local Let
02	SGRC-139	Tift	PI-0016299	Scotterville Road Bridge Replacement over Little Creek	Design	Local Let
02	SGRC-140	Tift	PI-0016300	Omega-Eldorado Road Bridge Replacement over Arnold Creek	Design	Local Let
02	SGRC-141	Tift	PI-0016301	Omega-Eldorado Road Bridge Replacement over Little River	Design	Local Let
02	SGRC-145	Tift	PI-0016305	Taxiway Improvements at Henry Tift Myers Airport	Design	Local Let
02	SGRC-146	Tift	PI-0016306	12th Street at Prince Avenue Intersection Improvements	Inactive	TIA Let
02	SGRC-150	Turner	PI-0016310	Glynn Cook Road Paving	Planning	TIA Let
02	SGRC-151	Turner	PI-0016311	Reid Road Paving	Planning	TIA Let
02	SGRC-152	Ware	PI-0013605	US 84 Bridge over Satilla River	Design	GDOT - OPD Let
02	SGRC-154	Ware	PI-0016313	Knight Avenue Resurfacing	Design	Local Let
03	SGRC-028	Brantley	PI-0015536	SR520/US82 @Satilla River Overflow 14 mi east of Hoboken	Design	GDOT - OPD Let
03	SGRC-030	Brantley	PI-0016198	Cherry Street Resurfacing	Inactive	TIA Let
03	SGRC-048	Clinch	PI-0016215	Homerville Bypass Resurfacing, Bridge Replacement and Other Improvements	Inactive	TIA Let
03	SGRC-077	Coffee	PI-0016240	SR 158 Passing Lanes in Coffee County	Inactive	TIA Let
03	SGRC-081	Coffee	PI-0016244	McDonald Road Sidewalk and Drainage Improvements	Inactive	TIA Let
03	SGRC-082	Coffee	PI-0016245	S. Gaskin Avenue Sidewalk and Drainage Improvements	Inactive	TIA Let
03	SGRC-083	Coffee	PI-0016246	Chester Avenue Sidewalk and Drainage (Culvert) Improvements	Inactive	TIA Let
03	SGRC-084	Coffee	PI-0016247	West Green Hwy (SR 135/US 221) Sidewalk Improvements	Inactive	TIA Let
03	SGRC-086	Coffee	PI-0016248	Lupo Lane Sidewalk and Drainage Improvements	Inactive	TIA Let
03	SGRC-087	Coffee	PI-0016249	Baker Hwy, East (SR 158) Sidewalk Improvements	Inactive	TIA Let
03	SGRC-088	Coffee	PI-0016250	West Walker Street Sidewalk Improvements	Inactive	TIA Let
03	SGRC-089	Coffee	PI-0016251	Road Improvements at Douglas Municipal Airport	Inactive	TIA Let

**Southern Georgia
Annual Project Status Report**
Status on November 6, 2020

Band	Project ID	County	GDOT ID	Description	Project Phase	Project Let By
03	SGRC-108	Lowndes	PI-0016270	Old Clyattville Road Widening - Lowndes	Inactive	TIA Let
03	SGRC-111	Lowndes	PI-0016272	Shiloh Road Resurfacing and Bridge Replacement	Inactive	TIA Let
03	SGRC-112	Lowndes	PI-0016273	Orr Road Extension	Inactive	TIA Let
03	SGRC-114	Lowndes	PI-0016275	Briggston Road Paving and Drainage Improvements	Inactive	TIA Let
03	SGRC-117	Lowndes	PI-0016278	Kinderlou Clyattville Road Paving and Drainage Improvements	Inactive	TIA Let
03	SGRC-118	Lowndes	PI-0016279	Coleman Road NW Paving and Drainage Improvements	Inactive	TIA Let
03	SGRC-119	Lowndes	PI-0016280	Twin Lakes Road Paving and Drainage Improvements	Inactive	TIA Let
03	SGRC-120	Lowndes	PI-0016281	Hall Road Paving, Drainage and Other Improvements	Inactive	TIA Let
03	SGRC-121	Lowndes	PI-0016282	Country Club Drive Widening	Inactive	TIA Let
03	SGRC-122	Lowndes	PI-0016283	St. Augustine Road RR Grade Separation	Inactive	TIA Let
03	SGRC-125	Lowndes	PI-0016286	St Augustine Road at Norman Drive Intersection, Drainage and Signal Improvements	Design	TIA Let
03	SGRC-128	Lowndes	PI-0016289	Forrest Street Widening	Inactive	TIA Let
03	SGRC-135	Pierce	PI-0016296	Golf Course Road Alignment, Drainage and Resurfacing	Inactive	TIA Let
03	SGRC-138	Tift	PI-0010318	I-75 @ CR421/Chula Brookfield Rd - Phase II (Exit 69)	Inactive	TIA Let
03	SGRC-144	Tift	PI-0016304	McCormick Drive Widening and Realignment	Inactive	TIA Let
03	SGRC-147	Tift	PI-0016307	18th Street Ditch Bridge Replacements (5 Culverts)	Inactive	TIA Let
Multiple		Regional	PI-A000835	Program Administration		

#####

9:41:32 AM

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-001	Atkinson	01	PI-0016170	US 441 Sidewalk Improvements	\$1,188,000	\$1,275,075	\$0	\$71,078	No	Inflation applied to Original Estimated Cost; updated Project Budget \$1,275,075
SGRC-003	Atkinson	01	PI-0016172	Springhead Road Widen and Resurface Phase 1	\$1,085,000	\$812,148	\$0	\$664,413	No	N/A
SGRC-004	Atkinson	01	PI-0016173	Springhead Road Widen and Resurface Phase 2	\$1,253,000	\$1,298,476	\$0	\$1,295,702	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
SGRC-005	Atkinson	01	PI-0016174	Springhead Road Widen and Resurface Phase 3	\$885,000	\$449,197	\$0	\$319,030	No	N/A
SGRC-006	Atkinson	01	PI-0016175	Bostwick Street Paving	\$103,000	\$64,529	\$0	\$64,529	No	N/A
SGRC-007	Atkinson	01	PI-0016176	McCranie Ave Paving	\$77,000	\$50,303	\$0	\$50,303	No	N/A
SGRC-008	Atkinson	01	PI-0016177	Florida Road Paving	\$200,000	\$120,930	\$0	\$120,930	No	N/A
SGRC-009	Atkinson	01	PI-0016178	School Road Paving	\$72,000	\$46,110	\$0	\$46,110	No	N/A
SGRC-010	Bacon	01	PI-0016179	Industrial Park Roads Resurfacing Bundle	\$722,000	\$659,808	\$0	\$535,395	No	N/A
SGRC-011	Bacon	01	PI-0016180	Douglas Street Resurfacing	\$292,800	\$260,214	\$0	\$215,671	No	N/A
SGRC-014	Bacon	01	PI-0016183	Corinth Church Road Resurfacing	\$620,100	\$609,529	\$0	\$0	No	N/A
SGRC-015	Bacon	01	PI-0016184	Ten Mile Church Road Resurfacing	\$534,000	\$516,587	\$0	\$0	No	N/A
SGRC-016	Bacon	01	PI-0016185	Cumberland Road Resurfacing	\$389,687	\$316,672	\$0	\$0	No	N/A
SGRC-022	Ben Hill	01	PI-0016191	Appomattox Road Resurfacing	\$415,400	\$415,400	\$0	\$338,762	No	N/A
SGRC-023	Ben Hill	01	PI-0016192	Evergreen Road Resurfacing - Fitzgerald	\$523,500	\$523,500	\$0	\$0	No	N/A
SGRC-024	Berrien	01	PI-0016193	West Lenox Road Widen and Resurface	\$1,645,000	\$1,645,000	\$31,960	\$1,405,748	No	N/A
SGRC-025	Berrien	01	PI-0016194	Lenox-Alapaha Highway Widen and Resurface	\$1,610,000	\$1,610,000	\$0	\$0	No	N/A
SGRC-026	Berrien	01	PI-0016195	Coy Hancock Road Resurfacing	\$686,300	\$686,300	\$0	\$0	No	N/A
SGRC-027	Berrien	01	PI-0016196	Garner Road Widen and Resurface	\$2,513,000	\$2,513,000	\$48,142	\$2,351,268	No	N/A
SGRC-029	Brantley	01	PI-0016197	Roberson Street Widen and Resurface	\$87,900	\$87,523	\$0	\$87,523	No	N/A
SGRC-031	Brantley	01	PI-0016199	Velie Street Paving	\$200,000	\$200,000	\$0	\$14,570	No	N/A
SGRC-032	Brantley	01	PI-0016200	Cannon Street Resurfacing	\$52,000	\$46,487	\$0	\$46,487	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-034	Brooks	01	PI-0016202	Webster Road Sidewalks and Drainage Improvements	\$2,281,900	\$2,281,900	\$0	\$27,200	No	N/A
SGRC-035	Brooks	01	PI-0016203	Barwick Road Sidewalks and Drainage Improvements	\$399,800	\$399,800	\$0	\$16,466	No	N/A
SGRC-036	Brooks	01	PI-0016204	N. Highland Street Sidewalks and Drainage Improvements	\$644,500	\$644,500	\$0	\$21,889	No	N/A
SGRC-037	Brooks	01	PI-0016205	N. MLK Street Sidewalks	\$1,040,000	\$1,040,000	\$0	\$28,685	No	N/A
SGRC-038	Brooks	01	PI-0016206	S. Court Street Sidewalk	\$556,400	\$556,400	\$0	\$13,754	No	N/A
SGRC-039	Charlton	01	PI-0016207	River Road Resurfacing	\$1,947,200	\$1,947,200	\$0	\$1,635,242	No	N/A
SGRC-041	Charlton	01	PI-0016208	Tower Street Resurfacing and Drainage Improvements	\$250,000	\$250,000	\$0	\$0	No	N/A
SGRC-042	Charlton	01	PI-0016209	Tower Street Paving and Drainage Improvements	\$273,467	\$273,467	\$0	\$0	No	N/A
SGRC-043	Charlton	01	PI-0016210	Homeland Park Road Bridge Replacement	\$500,000	\$500,000	\$0	\$500,000	No	N/A
SGRC-044	Charlton	01	PI-0016211	Bowery Lane Widening and Resurfacing	\$150,000	\$166,790	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$166,790
SGRC-045	Charlton	01	PI-0016212	Broadway Resurfacing	\$161,000	\$179,021	\$0	\$0	No	Inflation applied to Original Estimated Cost; updated Project Budget \$179,021
SGRC-046	Charlton	01	PI-0016213	Paxton Road Resurfacing	\$120,600	\$120,600	\$0	\$0	No	N/A
SGRC-047	Clinch	01	PI-0016214	Oak Lane Resurfacing	\$300,000	\$300,000	\$0	\$19,968	No	N/A
SGRC-050	Clinch	01	PI-0016216	Frank Sessoms Memorial Hwy/Cogdell Hwy Resurfacing	\$2,161,000	\$1,546,883	\$1,442,615	\$68,793	No	N/A
SGRC-051	Clinch	01	PI-0016217	Cogdell Hwy/Sandy Bottom Road Resurfacing	\$319,100	\$391,054	\$382,311	\$8,744	Yes	Project exceeded original estimated cost. GDOT managed costs to keep overruns at a minimum.
SGRC-052	Clinch	01	PI-0016218	Lightsey Street Resurfacing	\$53,700	\$53,700	\$0	\$0	No	N/A
SGRC-053	Clinch	01	PI-0016219	Mill Street Resurfacing	\$65,400	\$65,400	\$0	\$0	No	N/A
SGRC-054	Clinch	01	PI-0016220	Peach Street Resurfacing	\$20,541	\$20,541	\$0	\$15,718	No	N/A
SGRC-055	Clinch	01	PI-0016221	Elna Street Resurfacing	\$94,900	\$94,900	\$0	\$82,678	No	N/A
SGRC-056	Clinch	01	PI-0016222	Wheeler Street Resurfacing	\$21,000	\$21,000	\$0	\$15,451	No	N/A
SGRC-057	Clinch	01	PI-0016223	Beacon Light Replacement at Homerville Airport	\$18,000	\$19,319	\$0	\$19,319	No	Inflation applied to Original Estimated Cost; updated Project Budget \$19,319
SGRC-058	Clinch	01	PI-0016224	Virginia Avenue Resurfacing	\$70,600	\$70,600	\$0	\$58,555	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-059	Clinch	01	PI-0016225	Wiregrass Street Resurfacing	\$60,000	\$60,000	\$0	\$59,997	No	N/A
SGRC-060	Clinch	01	PI-0016226	Magnolia Street Resurfacing	\$58,800	\$58,800	\$0	\$51,593	No	N/A
SGRC-061	Clinch	01	PI-0016227	Orange Street Resurfacing	\$19,257	\$19,257	\$0	\$17,500	No	N/A
SGRC-062	Clinch	01	PI-0016228	Dovie Lane/Wiregrass Street Ext. Resurfacing	\$32,700	\$32,700	\$0	\$5,514	No	N/A
SGRC-063	Clinch	01	PI-0016229	Reddick Street Resurfacing	\$100,900	\$100,900	\$0	\$60,580	No	N/A
SGRC-064	Clinch	01	PI-0016230	Brown Street Resurfacing	\$68,900	\$68,900	\$0	\$45,250	No	N/A
SGRC-065	Clinch	01	PI-0016231	Tomlinson Street Resurfacing	\$57,700	\$57,700	\$0	\$39,191	No	N/A
SGRC-066	Clinch	01	PI-0016232	Old Pearson Road Resurfacing	\$76,000	\$76,000	\$0	\$75,919	No	N/A
SGRC-067	Clinch	01	PI-0016233	Battle Street Resurfacing	\$18,100	\$18,100	\$0	\$17,903	No	N/A
SGRC-070	Clinch	01	PI-0016234	Gaskins Street Resurfacing	\$18,100	\$18,100	\$0	\$11,095	No	N/A
SGRC-073	Coffee	01	PI-0016236	Harvey Vickers Road Widening and Resurface	\$900,000	\$629,811	\$0	\$1,067	No	N/A
SGRC-074	Coffee	01	PI-0016237	Rebecca S Waldron Road Widen and Resurface	\$1,687,000	\$1,550,446	\$0	\$1,285,577	No	N/A
SGRC-075	Coffee	01	PI-0016238	Wendell Sears Road Widen and Resurface	\$350,000	\$350,000	\$0	\$333,666	No	N/A
SGRC-076	Coffee	01	PI-0016239	Wray Road Widen and Resurface	\$615,313	\$615,313	\$0	\$423,291	No	N/A
SGRC-079	Coffee	01	PI-0016242	Sinkhole Road Widen and Resurface	\$1,456,000	\$1,248,570	\$0	\$1,035,904	No	N/A
SGRC-080	Coffee	01	PI-0016243	Warren Carter Road/Hillcrest Road Widen and Resurface	\$950,000	\$753,313	\$0	\$443,776	No	N/A
SGRC-090	Coffee	01	PI-0016252	N. Liberty Street Resurfacing	\$231,500	\$271,688	\$0	\$2,375	Yes	Inflation applied to Original Estimated Cost; updated Project Budget \$271,688. GDOT is actively managing the construction phase of this project to reduce costs and control cost variance.
SGRC-072	Coffee	01	PI-421345-	SR 32 from west of CR 296 east to the West City Limits of Douglas	\$9,780,000	\$27,003,849	\$32,285	\$3,011,818	No	Blended Project - Total Project Cost \$35,407,292. Inflation applied to Original Estimated Cost; updated Project Budget \$27,003,849. TIA and HB170 funds adjusted to accommodate band change request.
SGRC-091	Cook	01	PI-0016253	Alabama Road Truck Route Improvements	\$3,312,000	\$3,312,000	\$0	\$0	No	N/A
SGRC-093	Cook	01	PI-0016255	Turn Lanes at New Recreation Facility on SR 37	\$250,000	\$250,000	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$500,000
SGRC-094	Cook	01	PI-0016256	Antioch Road Resurfacing	\$1,949,300	\$1,949,300	\$0	\$1,621,329	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-096	Cook	01	PI-0016258	Taylor Street Paving	\$276,900	\$276,900	\$0	\$0	No	N/A
SGRC-097	Cook	01	PI-0016259	E. Revels Street Paving	\$450,000	\$450,000	\$0	\$0	No	N/A
SGRC-098	Cook	01	PI-0016260	Lovett Street Sidewalks and Resurfacing	\$588,000	\$588,000	\$0	\$0	No	N/A
SGRC-099	Cook	01	PI-0016261	Elm Street Sidewalks and Resurfacing	\$715,000	\$715,000	\$0	\$0	No	N/A
SGRC-100	Echols	01	PI-0016262	John Hampton Road Paving	\$400,000	\$400,000	\$0	\$0	No	N/A
SGRC-101	Irwin	01	PI-0016263	Osierfield Drive Widen and Resurface	\$1,967,000	\$1,666,857	\$0	\$1,347,562	No	N/A
SGRC-102	Irwin	01	PI-0016264	Evergreen Road Widen and Resurface	\$1,596,000	\$1,287,190	\$0	\$1,067,955	No	N/A
SGRC-103	Irwin	01	PI-0016265	Cherry Street Resurfacing and Drainage Improvements	\$500,000	\$500,000	\$0	\$0	No	N/A
SGRC-104	Irwin	01	PI-0016266	Fifth Street Ext. Paving	\$500,000	\$500,000	\$0	\$0	No	N/A
SGRC-105	Lanier	01	PI-0016267	River Road Widen and Resurface	\$3,250,000	\$1,621,614	\$1,155,898	\$447,160	No	N/A
SGRC-106	Lanier	01	PI-0016268	Boyette Road Widen and Resurface	\$1,700,000	\$1,700,000	\$0	\$0	No	N/A
SGRC-107	Lanier	01	PI-0016269	Giddens Road/Royals Road Resurface	\$770,000	\$770,000	\$0	\$0	No	N/A
SGRC-109	Lowndes	01	PI-0010297	I-75 @ SR 31 - Phase II (Exit 11)	\$19,445,000	\$19,445,000	\$0	\$0	No	Blended Project - Total Project Cost \$21,445,000
SGRC-113	Lowndes	01	PI-0016274	Clyattstone Road/Simpson Lane Paving and Drainage Improvements	\$2,300,000	\$2,300,000	\$72,150	\$446,276	No	N/A
SGRC-115	Lowndes	01	PI-0016276	Hightower Road/Cooper Road NE Paving and Drainage Improvements	\$3,750,000	\$3,750,000	\$48,846	\$189,227	No	N/A
SGRC-116	Lowndes	01	PI-0016277	Hickory Grove Road Bridge Replacement	\$2,700,000	\$2,700,000	\$175,727	\$2,523,737	No	N/A
SGRC-123	Lowndes	01	PI-0016284	New Air Traffic Control Tower at Valdosta Regional Airport	\$2,705,000	\$2,705,000	\$0	\$0	No	N/A
SGRC-130	Pierce	01	PI-0016291	City of Patterson Resurfacing Bundle Phase 1	\$2,750,000	\$2,750,000	\$0	\$15,233	No	N/A
SGRC-131	Pierce	01	PI-0016292	City of Blackshear Session Hill Resurfacing Bundle	\$1,500,324	\$1,500,324	\$0	\$55,079	No	N/A
SGRC-133	Pierce	01	PI-0016294	Ware Street Widen and Resurface	\$2,600,000	\$2,191,610	\$14,456	\$1,838,982	No	N/A
SGRC-134	Pierce	01	PI-0016295	St. Johns Church Road Widen and Resurface	\$2,440,300	\$1,712,839	\$0	\$4,596	No	N/A
SGRC-142	Tift	01	PI-0016302	8th Street Widening for Turn Lane	\$941,600	\$941,600	\$0	\$12,931	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-143	Tift	01	PI-0016303	2nd Street Resurfacing	\$1,081,600	\$971,068	\$0	\$562	No	N/A
SGRC-148	Turner	01	PI-0016308	City of Ashburn Resurfacing Bundle and Sidewalk Improvements	\$1,000,000	\$1,000,000	\$0	\$36,172	No	N/A
SGRC-149	Turner	01	PI-0016309	Hobby Road Paving	\$1,400,000	\$1,400,000	\$0	\$0	No	N/A
SGRC-153	Ware	01	PI-0016312	Albany Avenue Widen and Resurfacing	\$1,600,000	\$1,600,000	\$0	\$0	No	N/A
SGRC-002	Atkinson	02	PI-0016171	Cogdell Road Widen and Resurface	\$2,359,000	\$2,359,000	\$0	\$0	No	N/A
SGRC-012	Bacon	02	PI-0016181	Johnson Lake Road Widening and Safety Improvements	\$3,000,000	\$3,000,000	\$0	\$0	No	N/A
SGRC-013	Bacon	02	PI-0016182	SR 32 Passing Lanes Between Alma to Douglas	\$536,000	\$536,000	\$0	\$26,480	No	Blended Project (State Funds) - Total Project Cost \$4,536,000
SGRC-017	Ben Hill	02	PI-0016186	Bethlehem Church Road Bridge at House Creek Bridge Replacement	\$1,500,000	\$1,500,000	\$0	\$0	No	N/A
SGRC-018	Ben Hill	02	PI-0016187	Bethlehem Church Road Bridge at Otter Creek Bridge Replacement	\$1,000,000	\$1,000,000	\$0	\$0	No	N/A
SGRC-019	Ben Hill	02	PI-0016188	Peachtree Road Corridor Realigning, Widening, and Intersection Improvements	\$913,200	\$913,200	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$5,913,200
SGRC-020	Ben Hill	02	PI-0016189	Evergreen Road Resurfacing - Ben Hill	\$688,300	\$688,300	\$0	\$0	No	N/A
SGRC-021	Ben Hill	02	PI-0016190	Fitzgerald Perimeter Roads Improvements (Widen, Resurface, C/G)	\$5,165,192	\$5,165,192	\$0	\$0	No	N/A
SGRC-033	Brooks	02	PI-0016201	DeVane Road Bridge Replacement, Widen and Resurface	\$4,000,000	\$4,000,000	\$0	\$0	No	N/A
SGRC-040	Charlton	02	PI-0000821	SR 40 from SR40 Conn to 0.36 mi east of May Bluff Rd	\$2,635,000	\$1,651,000	\$0	\$13,745	No	Blended Project - Total Project Cost \$8,635,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-049	Clinch	02	PI-422390-	SR 89/US441 from Orange St in Homerville to CR 101/Cowart Rd	\$6,625,000	\$1,625,000	\$0	\$0	No	Blended Project - Total Project Cost \$26,625,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-071	Coffee	02	PI-0016235	Bud Hutcheson Road Paving	\$2,798,000	\$2,798,000	\$0	\$0	No	N/A
SGRC-078	Coffee	02	PI-0016241	Hwy 149/Youngie Fussell Road/Bridgetown Road Widen and Resurface	\$850,000	\$850,000	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$3,850,000
SGRC-092	Cook	02	PI-0016254	Tillman Road Bypass Phase 3 Improvements	\$4,900,000	\$4,900,000	\$0	\$0	No	N/A
SGRC-095	Cook	02	PI-0016257	Valdel Road Resurfacing	\$2,007,500	\$2,007,500	\$0	\$0	No	N/A
SGRC-110	Lowndes	02	PI-0016271	Old 41 N. Widening	\$6,516,800	\$6,516,800	\$0	\$0	No	N/A
SGRC-124	Lowndes	02	PI-0016285	Old Clyattville Road Widening - Valdosta	\$6,217,514	\$6,217,514	\$0	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-126	Lowndes	02	PI-0016287	S Patterson Street at Griffin Avenue Intersection and Drainage Improvements	\$1,258,000	\$1,258,000	\$0	\$0	No	N/A
SGRC-127	Lowndes	02	PI-0016288	St Augustine Road at Gornto Road Intersection and Drainage Improvements	\$2,510,100	\$2,510,100	\$0	\$0	No	N/A
SGRC-129	Lowndes	02	PI-0016290	Baytree Road at Gornto Road Intersection and Signal Improvements	\$2,734,000	\$2,734,000	\$0	\$0	No	N/A
SGRC-132	Pierce	02	PI-0016293	Pierce County Horseshoe Road/Fletcher Road Area Resurfacing Bundle	\$681,890	\$681,890	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$1,681,890
SGRC-136	Pierce	02	PI-0016297	US 84 Intersection and Signal Improvements from County Farm Road to New School Road	\$3,500,000	\$3,500,000	\$3,209	\$34,184	No	Blended Project (State Funds) - Total Project Cost \$8,500,000
SGRC-137	Tift	02	PI-0016298	Upper Ty Ty Road Bridge Replacement over Little River	\$2,710,000	\$2,710,000	\$0	\$0	No	N/A
SGRC-139	Tift	02	PI-0016299	Scooterville Road Bridge Replacement over Little Creek	\$1,410,000	\$1,410,000	\$0	\$37,300	No	N/A
SGRC-140	Tift	02	PI-0016300	Omega-Eldorado Road Bridge Replacement over Arnold Creek	\$1,911,000	\$1,911,000	\$0	\$52,488	No	N/A
SGRC-141	Tift	02	PI-0016301	Omega-Eldorado Road Bridge Replacement over Little River	\$2,582,250	\$2,582,250	\$0	\$0	No	N/A
SGRC-145	Tift	02	PI-0016305	Taxiway Improvements at Henry Tift Myers Airport	\$5,600,000	\$5,600,000	\$0	\$26,860	No	N/A
SGRC-146	Tift	02	PI-0016306	12th Street at Prince Avenue Intersection Improvements	\$2,285,500	\$2,285,500	\$0	\$0	No	N/A
SGRC-150	Turner	02	PI-0016310	Glynn Cook Road Paving	\$620,000	\$620,000	\$0	\$0	No	N/A
SGRC-151	Turner	02	PI-0016311	Reid Road Paving	\$2,400,000	\$2,400,000	\$0	\$0	No	N/A
SGRC-152	Ware	02	PI-0013605	US 84 Bridge over Satilla River	\$3,650,000	\$3,650,000	\$0	\$0	No	Blended Project - Total Project Cost \$8,650,000
SGRC-154	Ware	02	PI-0016313	Knight Avenue Resurfacing	\$650,000	\$650,000	\$0	\$0	No	N/A
SGRC-028	Brantley	03	PI-0015536	SR520/US82 @Satilla River Overflow 14 mi east of Hoboken	\$900,000	\$200,000	\$0	\$0	No	Blended Project - Total Project Cost \$5,900,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-030	Brantley	03	PI-0016198	Cherry Street Resurfacing	\$367,317	\$367,317	\$0	\$0	No	N/A
SGRC-048	Clinch	03	PI-0016215	Homerville Bypass Resurfacing, Bridge Replacement and Other Improvements	\$3,000,000	\$3,000,000	\$0	\$0	No	N/A
SGRC-077	Coffee	03	PI-0016240	SR 158 Passing Lanes in Coffee County	\$3,428,000	\$1,428,000	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$8,428,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-081	Coffee	03	PI-0016244	McDonald Road Sidewalk and Drainage Improvements	\$1,341,800	\$1,341,800	\$0	\$0	No	N/A
SGRC-082	Coffee	03	PI-0016245	S. Gaskin Avenue Sidewalk and Drainage Improvements	\$657,100	\$657,100	\$0	\$0	No	N/A

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-083	Coffee	03	PI-0016246	Chester Avenue Sidewalk and Drainage (Culvert) Improvements	\$2,846,200	\$2,846,200	\$0	\$0	No	N/A
SGRC-084	Coffee	03	PI-0016247	West Green Hwy (SR 135/US 221) Sidewalk Improvements	\$560,200	\$560,200	\$0	\$0	No	N/A
SGRC-086	Coffee	03	PI-0016248	Lupo Lane Sidewalk and Drainage Improvements	\$674,400	\$674,400	\$0	\$0	No	N/A
SGRC-087	Coffee	03	PI-0016249	Baker Hwy, East (SR 158) Sidewalk Improvements	\$694,600	\$694,600	\$0	\$0	No	N/A
SGRC-088	Coffee	03	PI-0016250	West Walker Street Sidewalk Improvements	\$433,900	\$433,900	\$0	\$0	No	N/A
SGRC-089	Coffee	03	PI-0016251	Road Improvements at Douglas Municipal Airport	\$150,000	\$150,000	\$0	\$0	No	N/A
SGRC-108	Lowndes	03	PI-0016270	Old Clyattville Road Widening - Lowndes	\$21,200,000	\$21,200,000	\$0	\$0	No	N/A
SGRC-111	Lowndes	03	PI-0016272	Shiloh Road Resurfacing and Bridge Replacement	\$5,600,000	\$5,600,000	\$0	\$0	No	N/A
SGRC-112	Lowndes	03	PI-0016273	Orr Road Extension	\$1,175,000	\$1,175,000	\$0	\$0	No	N/A
SGRC-114	Lowndes	03	PI-0016275	Briggston Road Paving and Drainage Improvements	\$2,525,000	\$2,525,000	\$0	\$0	No	N/A
SGRC-117	Lowndes	03	PI-0016278	Kinderlou Clyattville Road Paving and Drainage Improvements	\$3,450,000	\$3,450,000	\$0	\$0	No	N/A
SGRC-118	Lowndes	03	PI-0016279	Coleman Road NW Paving and Drainage Improvements	\$2,300,000	\$2,300,000	\$0	\$0	No	N/A
SGRC-119	Lowndes	03	PI-0016280	Twin Lakes Road Paving and Drainage Improvements	\$2,100,000	\$2,100,000	\$0	\$0	No	N/A
SGRC-120	Lowndes	03	PI-0016281	Hall Road Paving, Drainage and Other Improvements	\$3,700,000	\$3,700,000	\$0	\$0	No	N/A
SGRC-121	Lowndes	03	PI-0016282	Country Club Drive Widening	\$800,800	\$800,800	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$8,800,800
SGRC-122	Lowndes	03	PI-0016283	St. Augustine Road RR Grade Separation	\$8,900,000	\$3,162,536	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$18,900,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-
SGRC-125	Lowndes	03	PI-0016286	St Augustine Road at Norman Drive Intersection, Drainage and Signal Improvements	\$3,988,700	\$3,988,700	\$0	\$0	No	N/A
SGRC-128	Lowndes	03	PI-0016289	Forrest Street Widening	\$20,301,700	\$20,301,700	\$0	\$0	No	N/A
SGRC-135	Pierce	03	PI-0016296	Golf Course Road Alignment, Drainage and Resurfacing	\$3,408,000	\$3,408,000	\$0	\$0	No	N/A
SGRC-138	Tift	03	PI-0010318	I-75 @ CR421/Chula Brookfield Rd - Phase II (Exit 69)	\$3,155,000	\$1,800,000	\$0	\$0	No	Blended Project (State Funds) - Total Project Cost \$20,905,000. TIA and HB170 funds adjusted to accommodate band change request for PI-421345-

Southern Georgia
Annual Report - TIA Funds Only
 Report covers: November 16, 2019 - November 6, 2020

Project ID	County	Band	GDOT ID	Description	Original Estimated Cost	Current Estimated Cost	Prior Years	Current Year	Corrective Action Required?	Comments
SGRC-144	Tift	03	PI-0016304	McCormick Drive Widening and Realignment	\$3,500,000	\$3,500,000	\$0	\$0	No	N/A
SGRC-147	Tift	03	PI-0016307	18th Street Ditch Bridge Replacements (5 Culverts)	\$1,869,400	\$1,869,400	\$0	\$0	No	N/A
	Regional	Multiple	PI-A000835	Program Administration	\$18,491,374	\$18,491,374	\$332,811	\$1,676,390	No	N/A
Total					\$315,254,826	\$310,993,883	\$3,740,411	\$28,556,244		

Nov 10, 2020

9:38:10 AM



Southern Georgia - 2020 Completed Projects Report

Atkinson County

Summary of Work: 11.95 miles of plant mix resurfacing on Springhead Road in Atkinson County. 2.12 miles of plant mix resurfacing on various streets in the City of Willacoochee.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-003	PI-0016172	Springhead Road Widen and Resurface Phase 1	\$1,085,000	\$812,148	TIA Let
SGRC-004	PI-0016173	Springhead Road Widen and Resurface Phase 2	\$1,253,000	\$1,298,476	TIA Let
SGRC-005	PI-0016174	Springhead Road Widen and Resurface Phase 3	\$885,000	\$449,197	TIA Let
SGRC-006	PI-0016175	Bostwick Street Paving	\$103,000	\$64,529	Local Let
SGRC-007	PI-0016176	McCranie Ave Paving	\$77,000	\$50,303	Local Let
SGRC-008	PI-0016177	Florida Road Paving	\$200,000	\$120,930	Local Let
SGRC-009	PI-0016178	School Road Paving	\$72,000	\$46,110	Local Let

Bacon County – City of Alma

Summary of Work: 2.28 miles of plant mix resurfacing in the Industrial Park and 1.00 miles of plant mix resurfacing on Douglas Street in the City of Alma.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-010	PI-0016179	Industrial Park Roads Resurfacing Bundle	\$722,000	\$659,808	TIA Let
SGRC-011	PI-0016180	Douglas Street Resurfacing	\$292,800	\$260,214	TIA Let

Ben Hill County – City of Fitzgerald

Summary of Work: 0.97 miles of plant mix resurfacing and pipe replacement on Appomattox Road in City of Fitzgerald and Ben Hill County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-022	PI-0016191	Appomattox Road Resurfacing	\$415,400	\$415,400	TIA Let



Southern Georgia - 2020 Completed Projects Report

Berrien County

Summary of Work: 12.69 miles of full depth reclamation and minor widening on West Lenox and Garner Road in Berrien County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-024	PI-0016193	West Lenox Road Widen and Resurface	\$1,645,000	\$1,645,000	Local Let
SGRC-027	PI-0016196	Garner Road Widen and Resurface	\$2,513,000	\$2,513,000	Local Let

Charlton County – City of Folkston

Summary of Work: 9.42 miles of plant mix resurfacing on River Road in Charlton County. Bridge replacement on Homeland Road over Clay Branch in the City of Folkston.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-039	PI-0016207	River Road Resurfacing	\$1,947,200	\$1,947,200	Local Let
SGRC-043	PI-0016210	Homeland Park Road Bridge Replacement	\$500,000	\$500,000	Local Let



Southern Georgia - 2020 Completed Projects Report

Clinch County – City of Homerville

Summary of Work: 4.42 miles of plant mix resurfacing on various streets in the City of Homerville. Painting of light structure and replacement of the beacon light at the Homerville Airport.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-054	PI-0016220	Peach Street Resurfacing	\$20,541	\$20,541	Local Let
SGRC-055	PI-0016221	Elna Street Resurfacing	\$94,900	\$94,900	Local Let
SGRC-056	PI-0016222	Wheeler Street Resurfacing	\$21,000	\$21,000	Local Let
SGRC-057	PI-0016223	Beacon Light Replacement at Homerville Airport	\$18,000	\$19,319	Local Let
SGRC-058	PI-0016224	Virginia Avenue Resurfacing	\$70,600	\$70,600	Local Let
SGRC-059	PI-0016225	Wiregrass Street Resurfacing	\$60,000	\$60,000	Local Let
SGRC-060	PI-0016226	Magnolia Street Resurfacing	\$58,800	\$58,800	Local Let
SGRC-061	PI-0016227	Orange Street Resurfacing	\$19,257	\$19,257	Local Let
SGRC-062	PI-0016228	Dovie Lane/Wiregrass Street Ext. Resurfacing	\$32,700	\$32,700	Local Let
SGRC-063	PI-0016229	Reddick Street Resurfacing	\$100,900	\$100,900	Local Let
SGRC-064	PI-0016230	Brown Street Resurfacing	\$68,900	\$68,900	Local Let
SGRC-065	PI-0016231	Tomlinson Street Resurfacing	\$57,700	\$57,700	Local Let
SGRC-066	PI-0016232	Old Pearson Road Resurfacing	\$76,000	\$76,000	Local Let
SGRC-067	PI-0016233	Battle Street Resurfacing	\$18,100	\$18,100	Local Let
SGRC-070	PI-0016234	Gaskins Street Resurfacing	\$18,100	\$18,100	Local Let



Southern Georgia - 2020 Completed Projects Report

Coffee County

Summary of Work: 10.15 miles of plant mix resurfacing and shoulder paving on various roads in Coffee County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-074	PI-0016237	Rebecca S Waldron Road Widen and Resurface	\$1,687,000	\$1,550,446	TIA Let
SGRC-075	PI-0016238	Wendell Sears Road Widen and Resurface	\$350,000	\$350,000	TIA Let
SGRC-079	PI-0016242	Sinkhole Road Widen and Resurface	\$1,456,000	\$1,248,570	TIA Let

Cook County

Summary of Work: 9.43 miles of plant mix resurfacing and shoulder paving on Antioch Road in Cook County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-094	PI-0016256	Antioch Road Resurfacing	\$1,949,300	\$1,949,300	TIA Let

Irwin County

Summary of Work: 10.18 miles of plant mix resurfacing and shoulder paving on various roads in Irwin County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-101	PI-0016263	Osierfield Drive Widen and Resurface	\$1,967,000	\$1,666,857	TIA Let
SGRC-102	PI-0016264	Evergreen Road Widen and Resurface	\$1,596,000	\$1,287,190	TIA Let



Southern Georgia - 2020 Completed Projects Report

Lowndes County

Summary of Work: Bridge replacement of two bridges on Hickory Grove Road over Mud Swamp and Grand Bay Swamp in Lowndes County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-116	PI-0016277	Hickory Grove Road Bridge Replacement	\$2,700,000	\$2,700,000	Local Let

Pierce County

Summary of Work: 7.42 miles of plant mix resurfacing and shoulder paving on Ware Street in Pierce County.

Project ID	GDOT ID	Project Name	Original Estimated Cost	Final Projected Cost	Project Let By
SGRC-133	PI-0016294	Ware Street Widen and Resurface	\$2,600,000	\$2,191,610	TIA Let

**Minutes
TIA Citizens Review Panel
March 10, 2020
2:00 PM**

Members Present	Organization
Bill Slaughter	Lowndes County
Patrick Jones	Ware County
D.W. Harper	Irwin County
Others Present	
Kenneth Franks	TIA GDOT
Brent Moseley	TIA GDOT
Dan Bodycomb	TIA GDOT
Corey Hull	SGRC
Amy Martin	SGRC

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:01 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – November 19, 2019

Mr. Slaughter gave the committee time to review the minutes. Mr. Johnson made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

A. Bacon County Band Change Request

Mr. Moseley explained the Bacon County Band Change Request to move their projects into Band One. Mr. Moseley stated that he recommend the projects be moved for cost savings in that it would be cheaper to do the projects all together while costs are lower. Mr. Slaughter asked what were Mr. Franks thoughts about it. Mr. Franks stated that he agrees the projects should be moved to Band One. Mr. Johnson made a motion to approve the Bacon County Band Change Request. The motion was seconded by Mr. Harper. The vote was unanimous; the motion carried.

CRP Item # 6 – TIA Update

Mr. Franks stated that he would like to give a brief update on TIA in the other regions in Georgia. Mr. Franks explained that the other regions that are looking to have a TIA referendum have begun developing projects to submit. He continued that Central Valley Regional Commission is continuing with a list for their TIA referendum. Heart of Georgia is moving their TIA referendum to the July Ballot. River Valley Regional Commission has selected the TIA Executive Committee and are aiming for a 2022 referendum on the ballot. Mr. Franks explained how the Southern Georgia Region compared to other regions in various areas and continued a brief update on TIA in the Southern Georgia Region. Mr. Franks handed out a list of all the projects throughout the region that included the current band, project stage, and estimated let date. Mr. Franks stated that should the collections in the SG region continue at the current rate the projected 532 million dollars may be collected 22 months early. Mr. Slaughter asked how soon can the next TIA collections begin if passed before this one ends. Mr. Franks responded that when this one ends, the next one can start, is how he has interpreted the law, but he will review and get back with him. Mr. Hull stated that there is a 2 year waiting period if it fails at ballot. Mr. Slaughter asked if the committee could receive a list of projects that have been completed. Mr. Franks responded that he would email a list out. Mr. Franks then explained the handout to the committee. Mr. Moseley gave a brief update of current and upcoming projects. Mr. Johnson asked if there are deficiencies adjacent to a roadway that is being improved, can

those deficiencies be improved as well. Mr. Franks responded that typically the contractor does only the work that is contracted to them but if there are things that we can address we do try to address them and have the capability to do so after letting.

CRP Item # 7 – Privilege of the Floor

There were no comments.

CRP Item # 8 – Next Meeting Date, Place, Time

Mr. Slaughter asked the panel when would they like for the next meeting to take place. The committee agreed that the next meeting will be held on July 7th, 2020 @ 2:00 p.m. at the same location. Mr. Slaughter opened the floor for adjournment. The meeting was adjourned via acclamation.

CRP Item #1 - Call to Order

Mr. Jones called the meeting to order at 2:04 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Jones asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – November 19, 2019

Mr. Jones gave the committee time to review the minutes. Mr. Jones made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Jones opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

There was not any new business to be discussed.

CRP Item # 6 – TIA Update

Mr. Franks notified the committee that the CSRA region was successful in passing another TIA. He continued that the TIA office has continued moving projects forward during the COVID-19 Pandemic. Mr. Franks reviewed the TIA revenue projections and the actual revenue collected in the Southern GA region. He stated that currently the region is still 14% over the overall projection and he is happy to report that we are in a good position. Mr. Harper asked how is the Southern GA region over their projections, while other regions are under? Mr. Franks responded that there are a few reasons, we have a new economist but also several other expemtions that impacted revenue forecasts became applicable that were not applicable previously and we have learned many lessons from the regions that went through the TIA process prior to the Southern GA region. Mr. Mosely presented project information to the panel. He stated that there are 151 projects, \$408 million budget, 27 projects are currently under construction, 23 are complete, and \$21 million has been expended. He continued stating that six total projects have been let by GDOT since the last meeting, four projects have been let by local governments and the 6 month GDOT letting forecast has 10 projects totaling a little more than \$8 million.

CRP Item # 7 – Privilege of the Floor

There were no comments.

CRP Item # 8 – Next Meeting Date, Place, Time

Mr. Jones asked the panel when would they like for the next meeting to take place. The committee agreed that the next meeting will be held on November 17th, 2020 @ 2:00 p.m. at the

Berrien County Courthouse. Mr. Slaughter made a motion to adjourn the meeting. Mr. Harper seconded the motion. The meeting was adjourned.

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:01 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – November 19, 2019

Mr. Slaughter gave the committee time to review the minutes. Mr. Hudson made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

There was not any new business to be discussed.

CRP Item # 6 – TIA Update

Mr. Franks notified the committee that the TIA program and revenue collection is doing well and has not been impacted by the Covid-19 Pandemic as revenue was forecasted to take a dip. He continued that the TIA office has continued moving projects forward during the COVID-19 Pandemic and all things considered it has been a good year. Mr. Franks notified the committee that he is working with the state economist to evaluate ways to better come up with regional projections for the Southern GA Region. Mr. Franks told the committee that the TIA revenue is well ahead of where it was forecasted to be. He stated that the bids for the projects have also been coming in at 20-30% lower than they projected. Mr. Slaughter asked, how do the collections from the other regions compare to the Southern GA Region? Mr. Franks stated that there are double digit downturns in the other 3 regions and the Southern GA Region has a double-digit surplus based on what has been collected. He continued, \$112 million has been collected to date, \$84 million has went to the investment list, and \$28 million to local governments. Mr. Franks stated that \$30 million has been spent this year but there has been a couple of major projects that GDOT delayed; however, we have been trying to be flexible and fill in with resurfacing jobs.

Mr. Moseley went over the projects in the handout with the members. He notified the members that since July, 10 projects have been let and went over the 6-month letting forecast. He continued that 14 out of 18 counties have done local lets, which helps to move the program forward. Mr. Mosely continued his update by going over all the projects in the handout. Mr. Franks notified the committee of the end of the year report. He stated that it will be located on the Department of Revenue website by December 15, 2020. It will also be located on the GSFIC and GDOT TIA websites. The report will detail prior year and current year spending and any corrective action needed.

CRP Item # 7 – Lowndes County Band Change Requests

Mr. Slaughter read the three TIA band change requests from Lowndes County for project numbers 0016272 (Shiloh Road Widening and Bridge Replacement), 0016275 (Briggston Road Paving), and 0016271 (Old US 41). Mr. Griner made a motion to approve the Lowndes County Band change requests. Mr. Hudson seconded the motion. The vote was unanimous; the motion carried.

CRP Item # 8 – Privilege of the Floor

There were no comments

CRP Item # 9– Next Meeting Date, Place, Time

Mr. Slaughter read the recommended meeting date of March 9, 2021 from the agenda and asked the members if everyone was okay with that date. The panel agreed that the next meeting will be held on March 9, 2021 @ 2:00 p.m. at the Berrien County Courthouse. Mr. Griner made a motion to adjourn the meeting. Mr. Hudson seconded the motion. The meeting was adjourned.

**Minutes
TIA Citizens Review Panel
Virtual Meeting
July 7, 2020
2:00 PM**

Members Present	Organization
Bill Slaughter	Lowndes County
Patrick Jones	Ware County
D.W. Harper	Irwin County
Robert Griner	Berrien County
Others Present	
Kenneth Franks	TIA GDOT
Brent Moseley	TIA GDOT
Dan Bodycomb	TIA GDOT
William Eastin	TIA GDOT
Corey Hull	SGRC
Amy Martin	SGRC

CRP Item #1 - Call to Order

Mr. Jones called the meeting to order at 2:04 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Jones asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – November 19, 2019

Mr. Jones gave the committee time to review the minutes. Mr. Jones made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Jones opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

There was not any new business to be discussed.

CRP Item # 6 – TIA Update

Mr. Franks notified the committee that the CSRA region was successful in passing another TIA. He continued that the TIA office has continued moving projects forward during the COVID-19 Pandemic. Mr. Franks reviewed the TIA revenue projections and the actual revenue collected in the Southern GA region. He stated that currently the region is still 14% over the overall projection and he is happy to report that we are in a good position. Mr. Harper asked how is the Southern GA region over their projections, while other regions are under? Mr. Franks responded that there are a few reasons, we have a new economist but also several other expemtions that impacted revenue forecasts became applicable that were not applicable previously and we have learned many lessons from the regions that went through the TIA process prior to the Southern GA region. Mr. Mosely presented project information to the panel. He stated that there are 151 projects, \$408 million budget, 27 projects are currently under construction, 23 are complete, and \$21 million has been expended. He continued stating that six total projects have been let by GDOT since the last meeting, four projects have been let by local governments and the 6 month GDOT letting forecast has 10 projects totaling a little more than \$8 million.

CRP Item # 7 – Privilege of the Floor

There were no comments.

CRP Item # 8 – Next Meeting Date, Place, Time

Mr. Jones asked the panel when would they like for the next meeting to take place. The committee agreed that the next meeting will be held on November 17th, 2020 @ 2:00 p.m. at the

Berrien County Courthouse. Mr. Slaughter made a motion to adjourn the meeting. Mr. Harper seconded the motion. The meeting was adjourned.

**Minutes
TIA Citizens Review Panel
March 10, 2020
2:00 PM**

Members Present	Organization
Bill Slaughter	Lowndes County
Patrick Jones	Ware County
D.W. Harper	Irwin County
Others Present	
Kenneth Franks	TIA GDOT
Brent Moseley	TIA GDOT
Dan Bodycomb	TIA GDOT
Corey Hull	SGRC
Amy Martin	SGRC

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:01 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – November 19, 2019

Mr. Slaughter gave the committee time to review the minutes. Mr. Johnson made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

A. Bacon County Band Change Request

Mr. Moseley explained the Bacon County Band Change Request to move their projects into Band One. Mr. Moseley stated that he recommend the projects be moved for cost savings in that it would be cheaper to do the projects all together while costs are lower. Mr. Slaughter asked what were Mr. Franks thoughts about it. Mr. Franks stated that he agrees the projects should be moved to Band One. Mr. Johnson made a motion to approve the Bacon County Band Change Request. The motion was seconded by Mr. Harper. The vote was unanimous; the motion carried.

CRP Item # 6 – TIA Update

Mr. Franks stated that he would like to give a brief update on TIA in the other regions in Georgia. Mr. Franks explained that the other regions that are looking to have a TIA referendum have begun developing projects to submit. He continued that Central Valley Regional Commission is continuing with a list for their TIA referendum. Heart of Georgia is moving their TIA referendum to the July Ballot. River Valley Regional Commission has selected the TIA Executive Committee and are aiming for a 2022 referendum on the ballot. Mr. Franks explained how the Southern Georgia Region compared to other regions in various areas and continued a brief update on TIA in the Southern Georgia Region. Mr. Franks handed out a list of all the projects throughout the region that included the current band, project stage, and estimated let date. Mr. Franks stated that should the collections in the SG region continue at the current rate the projected 532 million dollars may be collected 22 months early. Mr. Slaughter asked how soon can the next TIA collections begin if passed before this one ends. Mr. Franks responded that when this one ends, the next one can start, is how he has interpreted the law, but he will review and get back with him. Mr. Hull stated that there is a 2 year waiting period if it fails at ballot. Mr. Slaughter asked if the committee could receive a list of projects that have been completed. Mr. Franks responded that he would email a list out. Mr. Franks then explained the handout to the committee. Mr. Moseley gave a brief update of current and upcoming projects. Mr. Johnson asked if there are deficiencies adjacent to a roadway that is being improved, can

those deficiencies be improved as well. Mr. Franks responded that typically the contractor does only the work that is contracted to them but if there are things that we can address we do try to address them and have the capability to do so after letting.

CRP Item # 7 – Privilege of the Floor

There were no comments.

CRP Item # 8 – Next Meeting Date, Place, Time

Mr. Slaughter asked the panel when would they like for the next meeting to take place. The committee agreed that the next meeting will be held on July 7th, 2020 @ 2:00 p.m. at the same location. Mr. Slaughter opened the floor for adjournment. The meeting was adjourned via acclamation.

CRP Item #1 - Call to Order

Mr. Slaughter called the meeting to order at 2:01 pm.

CRP Item #2 - Introductions/Roll Call

Mr. Slaughter asked those present to introduce themselves and state their affiliation with the committee.

CRP Item #3 – Approval of Minutes – November 19, 2019

Mr. Slaughter gave the committee time to review the minutes. Mr. Hudson made a motion to approve the minutes. Mr. Griner made a motion in the second. The vote was unanimous; the motion carried.

CRP Item #4 – Public Comment

Mr. Slaughter opened the floor for public comments. There were no comments.

CRP Item #5 – New Business

There was not any new business to be discussed.

CRP Item # 6 – TIA Update

Mr. Franks notified the committee that the TIA program and revenue collection is doing well and has not been impacted by the Covid-19 Pandemic as revenue was forecasted to take a dip. He continued that the TIA office has continued moving projects forward during the COVID-19 Pandemic and all things considered it has been a good year. Mr. Franks notified the committee that he is working with the state economist to evaluate ways to better come up with regional projections for the Southern GA Region. Mr. Franks told the committee that the TIA revenue is well ahead of where it was forecasted to be. He stated that the bids for the projects have also been coming in at 20-30% lower than they projected. Mr. Slaughter asked, how do the collections from the other regions compare to the Southern GA Region? Mr. Franks stated that there are double digit downturns in the other 3 regions and the Southern GA Region has a double-digit surplus based on what has been collected. He continued, \$112 million has been collected to date, \$84 million has went to the investment list, and \$28 million to local governments. Mr. Franks stated that \$30 million has been spent this year but there has been a couple of major projects that GDOT delayed; however, we have been trying to be flexible and fill in with resurfacing jobs.

Mr. Moseley went over the projects in the handout with the members. He notified the members that since July, 10 projects have been let and went over the 6-month letting forecast. He continued that 14 out of 18 counties have done local lets, which helps to move the program forward. Mr. Mosely continued his update by going over all the projects in the handout. Mr. Franks notified the committee of the end of the year report. He stated that it will be located on the Department of Revenue website by December 15, 2020. It will also be located on the GSFIC and GDOT TIA websites. The report will detail prior year and current year spending and any corrective action needed.

CRP Item # 7 – Lowndes County Band Change Requests

Mr. Slaughter read the three TIA band change requests from Lowndes County for project numbers 0016272 (Shiloh Road Widening and Bridge Replacement), 0016275 (Briggston Road Paving), and 0016271 (Old US 41). Mr. Griner made a motion to approve the Lowndes County Band change requests. Mr. Hudson seconded the motion. The vote was unanimous; the motion carried.

CRP Item # 8 – Privilege of the Floor

There were no comments

CRP Item # 9– Next Meeting Date, Place, Time

Mr. Slaughter read the recommended meeting date of March 9, 2021 from the agenda and asked the members if everyone was okay with that date. The panel agreed that the next meeting will be held on March 9, 2021 @ 2:00 p.m. at the Berrien County Courthouse. Mr. Griner made a motion to adjourn the meeting. Mr. Hudson seconded the motion. The meeting was adjourned.